

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 01/07/2017 to 01/13/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site:

WORK COMPLETED THIS WEEK

- Relocated the existing traffic control cabinets to allow room to construct the east and west masonry walls.
- Completed the testing and installation of pull tapes in all conduits

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Continue installation of the traffic signal mast arm poles and installation of traffic signal equipment
- Possibly begin excavation for the brick masonry entrance wall
- Continue shop drawing submissions and processing



Existing traffic signal control cabinet temporarily moved on the Chapel St side of the Common



Existing traffic signal control cabinet temporarily moved on the Highland Ave side of the Common

