

Client:	Needham DPW	Dates:	01/14/2017 to 01/20/2017
Contract:	Downtown Improvements		
Contractor:	MDR Construction Co., Inc.	Inspector on site:	P.C.

WORK COMPLETED THIS WEEK

- Excavated and installed the concrete foundation footing for the masonry wall on the east and the west sides of the Common.
- Took receipt of the east and west ornamental archways

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Continue installation of the traffic signal mast arm poles and installation of traffic signal equipment
- Continue installation of the masonry wall foundation
- Continue shop drawing submissions and processing

PHOTOS



Masonry wall forms for foundation footing on the east side of the Common with reinforcing steel in foreground



Excavating for the masonry wall foundation footing on the west side of the Common



Compacting the sub base for the masonry wall foundation footing on the west side of the Common



Reinforcing steel installed for the masonry wall foundation footing on the east side of the Common