

Client:	Needham DPW	Dates:	04/01/2017 to 04/07/2017
Contract:	Downtown Improvements		
Contractor:	MDR Construction Co., Inc.	Inspector on site:	D.K.

WORK COMPLETED THIS WEEK

- Began installation of the street light poles and luminaires
- Continued installation of any remaining wiring for traffic signals, street lighting, and bollards
- Installed the power conduits and wiring to the electrical vault in the intersection of Great Plain Ave. and Highland Ave.
- Took delivery of the bricks to construct the brick masonry wall at the entrance to the Common

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Continue installation of street light poles and luminaires
- Complete installation of wiring for various electrical/traffic signal components
- Complete the installation of the camera and telemetry wiring to Town Hall (not begun to date)
- Begin the construction of the foundations for future kiosk, statue and fountain (not begun to date)
- Begin construction of the brick masonry wall at the entrance to the common (not begun to date)
- Begin installation of the structural soil associated with the future tree plantings in sidewalk areas
- Continue shop drawing submissions and processing

PHOTOS



Installing power conduits to the electric vault in Great Plain Ave. at the intersection of Highland Ave.



Delivered bricks for construction of the brick masonry wall at the entrance to the Common



Preparing concrete base for new street light installation on Dedham Ave.



Installing new street light on Dedham Ave



New street light luminaire



Row of new street lights on the west side of Dedham Ave.