

Client:	Needham DPW	Dates:	05/06/2017 to 05/12/2017
Contract:	Downtown Improvements		
Contractor:	MDR Construction Co., Inc.	Inspector on site:	P.C.

WORK COMPLETED THIS WEEK

- Completed connecting the wiring of the luminaires to the lighted bollards and street lights
- Continuing to modify traffic signal settings and cycles as required
- Continuing the installation and coordination of the infrastructure between the traffic cameras and the IT Dept. at Town Hall
- Completed the installation of the granite seat wall and flagpole planter
- Continued to install wiring for lighting circuits on the Common
- Placed a portion of the concrete sidewalk along the front of the Common and placed a portion of the concrete base slab for installation of the granite and concrete brick pavers in the Common
- Continued shop drawing reviews

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Install the concrete foundation for the future fountain or historic statue in the Dedham Ave. island (not begun to date)
- Continue installation of the concrete base slab for the granite and concrete brick pavers at the east and west limits of the Common entrance
- Begin installation of the granite and concrete brick pavers in the Common
- Continue to modify traffic signal settings and cycles as required
- Begin installation of the structural soil associated with the future tree plantings in sidewalk areas (not begun to date)
- Continue shop drawing submissions and processing



Granite flagpole planter and granite piers with seat wall behind



Granite seat wall looking east



Completed masonry wall with granite capstone at east end of Common



Completed granite seat wall installed in Common



Completed granite seat wall and flagpole planter in Common with electrician installing ground rod in background



Electricians installing ground rods in hand holes