

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 05/13/2017 to 05/19/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: P.C.

WORK COMPLETED THIS WEEK

- Continuing to modify traffic signal settings and cycles as required
- Continuing the installation and coordination of the infrastructure between the traffic cameras and the IT Dept. at Town Hall
- Continued to install and connect wiring for lighting and equipment circuits on the Common
- Completed installation of the concrete sidewalk and concrete base slab for installation of the granite and concrete brick pavers in the front and west corner of the Common
- Continued grading and prepping areas in the Common for final treatments such as planters and landscape areas
- Continued shop drawing submittals and reviews

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Install the concrete foundation for the future fountain or historic statue in the Dedham Ave. island (not begun to date)
- Continue installation of the concrete base slab for the granite and concrete brick pavers at the east side of the Common
- Begin installation of the granite and concrete brick pavers in the Common, (not begun to date) beginning in the middle of the Common at the flagpole planter and working east and west (in preparation of the Memorial Day ceremony)
- Continue to modify traffic signal settings and cycles as required
- Begin installation of the structural soil associated with the future tree plantings in sidewalk areas (not begun to date)
- Continue shop drawing submissions and processing

PHOTOS



Concrete sidewalk and brick and granite paver base slab in front of Common looking east



Concrete sidewalk and brick and granite paver base slab in front of Common looking west

