

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 05/27/2017 to 06/02/2017

Contract: Downtown Improvements


Contractor: MDR Construction Co., Inc. Inspector on site: P.C.

WORK COMPLETED THIS WEEK

- Continuing to modify traffic signal settings and cycles as required
- Continuing the installation and coordination of the infrastructure between the traffic cameras and the IT Dept. at Town Hall
- Completed the installation of the brick pavers on the west corner of the Common
- Continued to install wiring for lighting circuits on the Common

WORK ANTICIPATED FOR NEXT WEEK

- Some work scheduled to take place overnight
- Install the concrete foundation for the future fountain or historic statue in the Dedham Ave. island (not begun to date)
- Continue installation of the granite and concrete brick pavers in the east end of the Common
- Continue to modify traffic signal settings and cycles as required
- Begin installation of the structural soil associated with the future tree plantings in sidewalk areas (not begun to date)
- Continue shop drawing submissions and processing



Brick pavers on west corner of Common also showing new bench



Brick pavers installed in front of the Common looking west



Needham DPW Downtown Improvements



Thermal finishing of granite seat wall

