

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 02/04/2017 to 02/10/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: P.C.

## **WORK COMPLETED THIS WEEK**

- Contractor only worked 3 days this week due to inclement weather (No work Thursday and Friday)
- Excavated and installed base material for installation of brick pavers on the east and the west sides of the Common.
- Installed the remaining ornamental bollards around the Common area
- Continued installation of conduit and hand holes in the Common
- Removed the tulip tree stump on the Common
- Installed the ornamental archways on the east and west sides of the Common

## WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Install the remaining traffic signal mast arm poles (not installed last week) and continue installation of miscellaneous traffic signal equipment
- Construct the "mock-up" of the brick wall and brick pavers for review
- Continue the installation of conduit and hand holes in the Common
- Begin Installation of foundations for the future kiosks and statues in the Common and the island at Dedham Ave.
- Continue shop drawing submissions and processing

## **PHOTOS**



Installing and compacting gravel for brick paver base material



Installing conduit and hand holes for various electrical equipment in the Common

