

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 02/25/2017 to 03/04/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: P.C.

## WORK COMPLETED THIS WEEK

- Continued installation of the mast arms
- Continued installation of the pedestrian signals and posts
- Continued installing the new wiring for traffic signal components in various locations
- Took receipt of a large portion of the ornamental features for the street lights, mast arm poles and pedestrian signal poles
- Re-installed temporary street/traffic line striping within the project area

## **WORK ANTICIPATED FOR NEXT WEEK**

- All work scheduled to take place during the day
- Continue installation of mast arms, pedestrian signal posts and bollards
- Continue installation of wiring for various electrical/traffic signal components
- Connect new conduit to the existing electrical vaults in Great Plain Ave. at Chapel St. and Highland Ave. (not completed last week)
- Construct the foundations for future kiosk, statue and fountain
- Continue shop drawing submissions and processing

## **PHOTOS**



Gravel base installed for granite seat wall and brick paver installation in Common



New mast arm posts and pedestrian signals installed at the northeast corner of Great Plain Ave. and Chapel St.





Delivered ornamental fittings for mast arms, street lights and pedestrian signals

