

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 03/11/2017 to 03/17/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: P.C.

## WORK COMPLETED THIS WEEK

- Continued installing the new wiring for traffic signal components and street lights in various locations
- Significant snowstorm on Tuesday prevented work performed by the general contractor MDR from continuing this week. Only subcontractor Dagle Electric performed any work and even that was on a limited weather impacted basis.
- No photos this week due to snow covering site

## **WORK ANTICIPATED FOR NEXT WEEK**

- All work scheduled to take place during the day and is weather dependent
- Continue installation of light poles and bollards
- Continue installation of wiring for various electrical/traffic signal components
- Connect new conduit to the existing electrical vaults in Great Plain Ave. at Chapel St. and Highland Ave. (not completed last week and dependent on Eversource scheduling the work)
- Construct the foundations for future kiosk, statue and fountain (not completed last week)
- Continue shop drawing submissions and processing

## **PHOTOS**

