

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 06/03/2017 to 06/09/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: P.C.

WORK COMPLETED THIS WEEK

- Work is taking place both during the day and overnight with two separate crews
- One to two days of work were lost this week due to weather conditions
- Continuing to modify traffic signal settings and cycles as required
- Continuing the installation and coordination of the infrastructure between the traffic cameras and the IT Dept. at Town Hall
- Completed the installation of the concrete sidewalk and concrete base for the granite and brick pavers on the east corner of the Common
- Completed the installation of the concrete base for the brick pavers in the Dedham Ave.
 island
- Installed the concrete foundation for the future fountain or historic statue in the Dedham Ave. island
- Began installation of the structural fill (for tree installation) in the Great Plain Ave. south sidewalk
- Continued to install wiring for lighting circuits on the Common

WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to continue to be performed during the day and overnight by two separate crews
- Complete installation of the granite and concrete brick pavers in the east end of the Common
- Continue installation of structural fill in sidewalks
- Begin installation of tree grates
- Begin installation of sidewalk granite planters with wood seat
- Begin excavation and grading for concrete sidewalk installation
- Continue to modify traffic signal settings and cycles as required
- Begin installation of the structural soil associated with the future tree plantings in sidewalk areas (not begun to date)

PHOTOS



East side of the Common prepped for concrete walk and granite and brick paver base



East side of the Common prepped for concrete walk and granite and brick paver base





East side of Common after concrete sidewalk and base for pavers is placed



Dedham Ave. island prepped for concrete base installation for granite and brick pavers

