

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 06/24/2017 to 06/30/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: P.C.

## WORK COMPLETED THIS WEEK

- Work is taking place during the day only this week
- Continuing to modify traffic signal settings and cycles as required
- Completed installation of the granite sidewalk planters with the exception of the wood seats
- Completed excavation of existing concrete sidewalk and continued the installation of new concrete sidewalk
- Continued installation of the brick paver sidewalk strip mostly around the southwest corner of Great Plain Ave. and Dedham Ave.
- Continued installation of tree grates
- Installed the new flagpole at the granite memorial wall planter in the Common
- Removed the construction fencing around the new Common features

## **WORK ANTICIPATED FOR NEXT WEEK**

- Work is scheduled to be performed during the day only next week
- The Contractor will not be working Monday and Tuesday (July 3<sup>rd</sup> and 4<sup>th</sup>) due to the July 4<sup>th</sup> holiday.
- Begin installation of concrete brick pavers in the Dedham Ave. island crosswalk (not begun last week)
- Complete the installation of the concrete sidewalks in various locations
- Complete installation of the tree grates
- Complete the installation of sidewalk granite planter wood seats
- Continue to modify traffic signal settings and cycles as required
- Continue with excavation and installation of new pavement in street locations where required
- Remove the old street lighting posts (not begun last week)
- Begin minor repairs to the building facades where required
- Finalize plans for the beginning of the brick paver crosswalk installation to begin the week of July 17<sup>th</sup>.

## **PHOTOS**



Completed concrete sidewalk in Highland Ave. in front of Santander Bank showing new benches



New benches installed at the east end of the Common





Brick strip being installed on the south west corner of Great Plain Ave. and Dedham Ave. in front of Hearth Pizza



Beginning installation of concrete sidewalk in front of Harvey's Hardware

