

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 07/01/2017 to 07/07/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: DK

WORK COMPLETED THIS WEEK

Work took place during the day Monday, Wednesday, Thursday, and Friday.

- · Several sidewalk sections were poured (Harvey's, UPS, Santander, and Sweet Basil)
- Installed paver band in front of the music store.
- Installed drinking fountain on Common.
- Prepped panels for sidewalk widening at Sweet Basil.
- Eversource paving as part of the vault project.

WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to continue to be performed during the day
- Repair sidewalk at Town Hall
- Additional work on planters.
- Coordinate detours and install signs for lane closures.
- Prepare for temporary traffic signal changes.
- Additional sidewalk panel pours.
- Walkway paver installation at Highland and GPA to begin the night of Sunday 7-16.

PHOTOS



Drinking Fountain on Common



Eversource Paving Chapel and GPA





Paver Band Installation GPA



Paver Band Installation GPA and Highland

