

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 07/08/2017 to 07/14/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: DK

## WORK COMPLETED THIS WEEK

- Work took place during the day only this week
- Completed all the concrete sidewalks with the exception of several panels where the old street lights still remain
- Continued the brick paver sidewalk band in various locations and it is about 75% complete
- Installed the brick paver crosswalk between the southeast corner of Great Plain Ave. and Dedham Ave. and the Dedham Ave. island
- Installed new conduits into the new Eversource vault at the intersection of Great Plain Ave. and Chapel St.
- Continued to modify traffic signal sequences as required
- Repaired sidewalk at Town Hall
- Began installation of signs for lane closures and detours to accommodate the beginning of the brick paver crosswalk installation to begin Sunday night, July 16<sup>th</sup>.

## **WORK ANTICIPATED FOR NEXT WEEK**

- Work is scheduled to be performed during the day and during the night for the next week
- Complete the work on granite seat planters (not completed last week)
- Begin installation of the brick paver crosswalk on the north side of Great Plain Ave. near Highland Ave.
- Implement detours to accommodate the brick paver crosswalk work
- Implement any temporary traffic signal changes required due to detours and resulting traffic patterns.
- Remove old street lights.

## **PHOTOS**



Brick paver strip with tree grate in the foreground



Brick paver walk through the island at Dedham Ave.





New flagpole and flag



New brick paver crosswalk at the southeast corner of Dedham Ave. and Great Plain Ave. to the Dedham Ave. island

