

Client:	Needham DPW	Dates:	08/19/2017 to 08/25/2017
Contract:	Downtown Improvements		
Contractor:	MDR Construction Co., Inc.	Inspector on site:	PC

WORK COMPLETED THIS WEEK

- Work took place during the day this week
- Installed the diversion weir in drain manhole station 14+12
- Street and traffic signs were installed
- Work was completed by Eversource to allow for removal of the old street lighting and for the permanent power connection to the traffic and electrical controllers on the Chapel Street side of the Common
- Continued to monitor traffic signal sequencing

WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to be performed during the day and night next week
- The Contractor is anticipating beginning the cold planing of the existing asphalt surface and installing the new asphalt overlay pavement (this work may be delayed to the following week)
- Remove old street lights (not removed last week) and install remaining concrete sidewalk panels
- Complete the installation of the final granite seat planter on the northeast corner of Great Plain Ave. and Highland Ave.
- Install drain manhole inverts (not begun last week)
- Complete miscellaneous work and punch list items

PHOTOS



New plantings in the granite memorial wall planters



New plantings behind the masonry wall near Highland Ave.



New plantings in front of the masonry wall



New trash cans installed on the northwest corner of
Great Plain Ave. and Highland Ave.

Needham DPW
Downtown Improvements



Parking meter and new bracket installed on the new light poles



New street and traffic signs