

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 09/16/2017 to 09/22/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: PC

## WORK COMPLETED THIS WEEK

Work took place during the day and night this week

- All remaining brick pavers were installed alongside where concrete panels were placed after removal of the old street lights
- Contractor continued caulking around the tree grates where required
- All traffic signal loop detector connections were completed
- Installation of the pavement line striping and markings was begun and should be completed before Monday, (9-25-17) of next week weather permitting
- Continued to monitor traffic signal sequencing

## WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to be performed during the day next week
- Install drain manhole inverts (not begun last week)
- Complete pavement striping and markings if not completed over the weekend
- Complete installation of any remaining plants, or shrubs
- Complete miscellaneous work and punch list items

Needham DPW Downtown Improvements

## **PHOTOS**

No photos

