

From: Aconfora, Megan <megan.aconfora@eversource.com>
Sent: Friday, July 27, 2018 2:30 PM

Dear Municipal Officials, and department staff,

Please find this week's **Project Note** which highlights the upcoming construction activities for the **West Roxbury to Needham Reliability Project** for the week of **July 30, 2018**. If you have questions about any of the information contained in this e-mail or about any other Project-related matter, please feel free to contact me directly at any time.

Affected residents are being notified of these activities by our field Construction Services representatives. Typical hours of construction are between 7 a.m. and 5 p.m., Monday through Friday.

Week of July 23, 2018:

- Crews began survey work along the Project route and started bringing equipment to the MBTA right of way off of High Rock Street.

Week of July 30, 2018:

- Crews will continue survey work along the Project route and will be working in the MBTA right of way off High Rock Street to determine the presence of other underground utilities.
- Crews will also begin installation of a temporary right of way access road, install erosion control measures and stage debris bins for upcoming work.

These posts and general project information are available on the Project website at:

<https://www.eversource.com/content/ct-c/about/projects-infrastructure/projects/massachusetts-transmission-projects/west-roxbury-to-needham-project>